

TULLY CENTRAL SCHOOLS

20 State Street, Tully, New York 13159

Telephone: 315-696-6200 Fax: 315-883-1343

<http://tullyschools.org>

MARY ANN MURPHY
Junior/Senior High School Principal

ROBERT J. HUGHES
Superintendent of Schools

EDWARD KUPIEC
Elementary School Principal

PAUL SCHIENER
Junior/Senior High School Assistant Principal

BRADLEY R. CORBIN
School Business Administrator

CRISTY BOBBETT
Director of Student Support Services

September 11, 2018

Dear Parents/Guardians,

I am writing to invite you to attend an upcoming public forum scheduled for Monday, September 17th, beginning at 6:30pm, in the JSBS Auditorium. The purpose for this public forum is to share information regarding the status of our current capital project, and to answer any questions you may have regarding our current capital project. In attendance will be members of the Tully CSD administrative team (listed above), our Director of Facilities (Mr. Jerry Bishop), our Construction Manager (Mr. Peter Marsenison), and members of our Board of Education.

Regarding our current capital project, at this time we are generally on time and under budget. Our original timeline called for a 16-month construction schedule, with work beginning in June of 2018 and ending in September of 2019. To date:

- We have completed most of the site work (i.e.: parking lots, sidewalks, curbing, etc.). We anticipate closing out this part of the project by November of 2018.
- We have completed most of the work on the roofs. We anticipate closing out this part of the project by November of 2018.
- We have completed a significant amount of work on the mechanical systems in our school buildings. This work includes a new heating/ventilation system and electrical service at the Elementary School, relocating computer servers at the JSBS, and installing new water softening systems in both school buildings. We anticipate continued work on our mechanical systems from now until September of 2019.
- We have completed much of the general construction work in our school buildings. This work includes relocating and renovating the main offices, installing a number of security measures, renovating the JSBS cafeteria/lobby, and expanding the restrooms near the JSBS main gym. We anticipate continued general construction work from now until September of 2019.

While our buildings are under construction, we have taken a number of measures to ensure the safety/security of our students.


- We have school personnel stationed at the main entrances to each building, until we are able to occupy the new main offices. The main entrances, along with all other building entrances, are locked when school is in session.
- Fire/smoke alarm systems have remained operational at all times when students are in the buildings.
- We have employed a construction management firm to ensure that construction occurs in

a safe and orderly fashion, and that the District is following all appropriate local, state, and federal safety guidelines. These guidelines relate to the safety of our students, faculty, and staff. These guidelines also relate to the safety of construction workers on our campus.

- We have taken measures to segregate construction workers from students, including scheduling much of the work during second shift, when students are not in the buildings.

If you have specific questions you would like answered during this public forum, please let me know via either e-mail or phone (rhughes@tullyschools.org or 315-696-6204). I look forward to seeing you on September 17th.

Sincerely,



Robert J. Hughes
Superintendent of Schools